

2012 CIP Projects

WARD 47
HONORABLE AMEYA PAWAR
ALDERMAN



Summary

<u>Pipe Status</u>	<u>Number of Locations</u>
Complete	13
In Progress	3
Not Started Yet	2
Total Locations	18

WATER

Project Num	Location	Pipe Complete	Pipe Status	Restoration Status
10-01:005	W. WINNEMAC AVE. FROM N. RAVENSWOOD AVE. (WEST) TO N. ASHLAND AV	12/11/2012	NOT STARTED YET	NOT STARTED YET
10-01:010	N. GREENVIEW AVE. FROM W. BYRON ST. TO W. GRACE ST.	1/12/2012	COMPLETE	COMPLETE
10-01:140	N. HAMILTON AVE. FROM W. IRVING PARK RD. TO W. GRACE ST.	2/28/2012	COMPLETE	COMPLETE
11-01:002	N. OAKLEY AVE. FROM W. CORNELIA AVE. TO N. BELMONT AVE.	1/13/2012	COMPLETE	COMPLETE
13-01:008	W. EASTWOOD AVE. FROM N. LEAVITT ST. TO N. DAMEN AVE.	8/15/2012	COMPLETE	COMPLETE
13-01:012	W. LARCHMONT AVE. FROM N. LINCOLN AVE. TO N. RAVENSWOOD AVE.	10/19/2012	COMPLETE	IN PROGRESS

SEWER LINING

Project Num	Location	Pipe Complete	Pipe Status	Restoration Status
00362-07N:12	LAWRENCE AVE FROM DAMEN AVE TO 1 SEC WEST OF DAMEN AVE	8/7/2012	COMPLETE	N/A
00389-09N:12	SUNNYSIDE FROM LINCOLN TO WESTERN	7/20/2012	COMPLETE	N/A
00398-10N:12	LINCOLN AVE FROM AINSLE ST TO WESTERN AVE	1/30/2013	IN PROGRESS	N/A
00399-10N:12	LINCOLN AVE FROM FOSTER AVE TO AINLIE ST	1/30/2013	IN PROGRESS	N/A

SEWER

Project Num	Location	Pipe Complete	Pipe Status	Restoration Status
6302	N WAYNE AVE FROM W IRVING PARK DR TO W BYRON ST	9/15/2012	COMPLETE	COMPLETE
6330	W BERTEAU AVE FROM N WOLCOTT AVE TO N RAVENSWOOD AVE	3/22/2012	COMPLETE	COMPLETE
6330	W BERTEAU AVE FROM N DAMEN AVE TO N WOLCOTT AVE	3/22/2012	COMPLETE	COMPLETE
6491	N WOLCOTT AVE FROM W EDDY ST TO W NEWPORT AVE	4/19/2012	COMPLETE	COMPLETE
6491	W CORNELIA AVE FROM N DAMEN AVE TO N WOLCOTT AVE	4/19/2012	COMPLETE	COMPLETE
6491	N WOLCOTT AVE FROM W ADDISON ST TO W BRADLEY PL	2/22/2013	NOT STARTED YET	NOT STARTED YET
6491	N WOLCOTT AVE FROM W ADDISON ST TO W ADDISON ST	2/22/2013	IN PROGRESS	NOT STARTED YET
6734	N RAVENSWOOD AVE FROM W ESTES AVE TO W GREENLEAF AVE	2/20/2012	COMPLETE	COMPLETE